



Memorandum

Board of Works
Andy Cook
Randy Graham
Kate Snedeker

Clerk Treasurer
Cindy J. Gossard

To: Westfield Board of Public Works & Safety

Date: November 30, 2016

Re: Public Works Project Report

Memo to Board Members

Dear Board Members, I would like to take this opportunity to update you regarding the current status of our Public Works Departments.

Westfield Public Works Executive Summary Progress Report

Street Maintenance

Shoulder installation for newly paved roads has been completed. Additionally, the monthly focus has centered around concrete work and winter preparation. The sidewalk trip hazard list has been finished; this consists of a combination of sidewalk replacement, cutting, and leveling. This month we also installed the lighting foundation for the Mill Street Road project. Performing this task internally resulted in a cost savings of approximately \$90,000.

Park Maintenance

Park restrooms and irrigation systems have been winterized. We conducted a replacement playground selection process for Quaker Park. We are actively finalizing the design which will be constructed in spring of 2017.

Notable changes since 10/26/16

1. 2016 Trail Connections

All sections are complete with exception of the Monon/Midland Loop, which is usable but on hold for a utility relocation.

Public Works Department

(317) 804-3150 office
(317) 804-3181 fax

2728 East 171st Street
Westfield, IN 46074
westfield.in.gov

2. Mill Street Extension

The Mill Street project is on-going and the north section and additional parking are open to traffic.

3. Westfield Boulevard Extension (West Access Rd.)

This is a new roadway project running from Westfield Blvd., under US 31 and terminates at a new roundabout on 151st. The bid was awarded to Millennium Contractors. Mass earthwork has begun and will continue throughout the winter.

5. Ditch Road Extension

This is the construction project of a new roadway that extends Ditch Rd. from SR32 north and culminates with a roundabout connection at the 18100 block of Casey Rd. Construction has begun and will continue through November of 2017.

Other Notable Projects

1. Towne Road from 156th Street to 166th Street

This project is for sight distance improvements, roadway widening, and three culvert replacements on Towne Road from 156th to 166th Streets. This project is INDOT funded (all phases are 70/30 split). Currently waiting for design contract to be approved by INDOT. Plan to have consultant start survey and design work this spring. Let expected July 2017.

2. Westfield Boulevard Connector (South Poplar Extension)

- Des. No. awarded from INDOT
- Currently waiting on additional funding to be awarded by the state.
- Current plan to go from Park St. to 169th

3. 186th and Springmill RAB

- Approved by MPO
- 2017/2018 construction
- \$2-mil reimbursement from MPO (CN, CE)
- City will fund remaining portion

Public Works Department

(317) 804-3100 office
(317) 804-3190 fax

2706 East 171st Street
Westfield, IN 46074
westfield.in.gov

4. Red Line Mass Transit

- City committing \$146k match for PE and ENV services
- Multiple stops from 146th, Village Park, Downtown Westfield, Grand Park
- Construction in 2020 at the earliest

Public Works Department

(317) 804-3100 office
(317) 804-3190 fax

2706 East 171st Street
Westfield, IN 46074
westfield.in.gov